

Figure 5: Revised Proposed Construction Schedule

Construction Activity	Anticipated Duration	Sep-12	Oct-12	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13	Aug-13
Site Mobilization & Preparation	10 weeks	█	█	█	█	█	█	█	█	█	█	█	█
Safety Fencing	2 weeks		█	█									
Installation of Transformer and Inverter Pads	8 weeks					█	█	█	█	█	█	█	█
Install Underground Feeders	10 weeks			█	█	█	█	█	█	█	█	█	█
Install Inverters	6 weeks								█	█	█	█	█
Pier Foundation Installation	10 weeks			█	█	█	█	█	█	█	█	█	█
Rack Installation	13 weeks				█	█	█	█	█	█	█	█	█
Solar Module Installation	14 weeks							█	█	█	█	█	█
Rack Wiring	12 weeks								█	█	█	█	█
String Testing	8 weeks									█	█	█	█
Substation Construction	15 weeks							█	█	█	█	█	█
Commissioning & Demobilization	8 weeks											█	█
TOTAL	~12 Months	<-----Total construction schedule----->											